

River Acres Water Main Extension

Project Update

6/11/20

Project recap 6/8 to 6/12

- Aggregate base on south bound lane on Ideal Ave from 100th St S to 113th St S has been completed
- The north bound lane on Ideal Ave from 100th St S to ½ mile south has been reclaimed in preparation for installing aggregate base
- Half of the bituminous surface has been reclaimed on 110th St S from Ideal to the east and on 113th St S from Ideal to Inman in preparation for water main installation
- The contractor began installing water main on 110th St S from Ideal to the east. Installation should be completed by the middle of next week
- Most of the water services on 113th St S and 113 St Ct S have been installed from the street to the house

Proposed Work Schedule for 6/15 to 6/19

- The contractor will install services from the water main to the property line for those properties on Ideal Ave S on Monday
- The aggregate base will be installed and toleranced to pave the first lift of asphalt later in the week on Ideal Ave from 100th St S to 113th St S and on 110th St S from Ideal to the east end
- Access will remain open during street construction
- Residents on 113th St S both east and west of Ideal Ave S with signed agreements with the City will have water service lines installed from the street to inside the house.
 - The well will NOT be disconnected at this time. The service lines will NOT be connected to City water or the interior plumbing. The service lines are being installed in advance in preparation of the future connection. Wells will remain in use until a scheduled connection is completed
- Please contact Brad Swanson with SEH Engineering with any project related questions
 - Email: riveracreswm@sehinc.com
 - Phone: 651-424-0666

If you would like the water service installed within your property to your home, please submit your signed water service agreement to the City by June 19th.