

River Acres Water Main Extension

Project Update

6/25/20

Project recap 6/22 to 6/26

- The initial lift of asphalt has been placed on Ideal Ave from 100th St to 113th St.
 - The final layer of asphalt will be installed at a later date
- The initial lift of asphalt has been placed on the first half of 110th St S from Ideal to the east.
- Water main has been installed on 113th St Ct
- Water main installation has begun on 113th St S from Ideal to the East
- Approximately half of the water services have been installed from the street to the house on 113th St S from Ideal to the west

Proposed Work Schedule for 6/29 to 7/3

- The contractor will install water main on 113th St S from Ideal Ave to 113th St Ct. After completing that segment the contractor will begin installing services from the water main to the property line on 113th St Ct S
- Once services have been completed on 113th St Ct S the contractor will continue to install water main on 113th St S to Inman
- Access to properties will remain open during street construction
- The remainder of 110th St S to the east of Ideal Ave will be completed and prepared for asphalt installation
- Services will be installed from the street to the house on 113th St from Ideal to the west. After all services have been installed on 113th St, the contractor will begin installing services on 115th St and River Acres Rd
- Please contact Brad Swanson with SEH Engineering with any project related questions
 - Email: riveracreswm@sehinc.com
 - Phone: 651-424-0666