

River Acres Water Main Extension

Project Update

8/14/20

Project recap 8/10 to 8/14

- Water main has been installed under the railroad tracks on 115th St
- Most of the water service lines have been installed from the water main to the property line on 113th St to the west
- The contractor had repaired the floor where the new water service entered the home in several locations

Proposed Work Schedule for 8/17 to 8/21

- The contractor will finish installing water services from the street to the property line on west 113th St
- The contractor will begin installing water main on 110th St to the west of Inman Ave
- Watermain installed along River Acres Road will be connected to the water main installed under the railroad tracks
- Restoration crews will restore basement floors where the new service line entered the homes later in the week
 - Residents will be contacted prior to coordinate access
 - The interior plumbing connection will not be completed at this time
- Some residents on Ideal Ave, east 110th St, east 113th St and 113th St Ct will be contacted to schedule the interior water connection
 - Once connected to City Water the existing well will be permanently disconnected
- Please contact Brad Swanson with any project questions or concerns
 - Email: riveracreswm@sehinc.com
 - Phone: 651-424-0666