

# **River Acres Water Main Extension**

## **Project Update**

**8/21/20**

### **Project recap 8/17 to 8/21**

- Water service lines from the street to the property line have been installed on 113<sup>th</sup> St west of Ideal
- The water main has been installed on 110<sup>th</sup> St west of Ideal
- Some services have been installed from the street to the property line on west 110<sup>th</sup> St
- The aggregate base has been placed on all of River Acres Rd
- Crews completed floor restoration around new water service installation in several homes
- Aggregate base installation on the north half of 113<sup>th</sup> St west of Ideal has begun

### **Proposed Work Schedule for 8/24 to 8/28**

- Complete rock installation on north side of 113<sup>th</sup> St west of Ideal
- Complete water service installation from the street to the property line on 110<sup>th</sup> St west of Ideal
- Install aggregate base on north side of 110<sup>th</sup> St west of Ideal
- If schedules allow, the remaining asphalt on 113<sup>th</sup> St and 110<sup>th</sup> St west of Ideal will be removed in preparation for asphalt paving the following week
- Restoration crews will restore basement floors where the new service line entered the homes later in the week
  - Residents will be contacted prior to coordinate access
  - The interior plumbing connection will not be completed at this time
- Some residents on Ideal Ave, east 110<sup>th</sup> St, east 113<sup>th</sup> St and 113<sup>th</sup> St Ct will be contacted to schedule the interior water connection
  - Once connected to City Water the existing well will be permanently disconnected
- The contractor will install water main on 115<sup>th</sup> St and Inman Ave hill once other areas currently being constructed are complete. Vehicle access through that area will remain during that process
- Please contact Brad Swanson with any project questions or concerns
  - Email: [riveracreswm@sehinc.com](mailto:riveracreswm@sehinc.com)
  - Phone: 651-424-0666