

River Acres Water Main Extension

Project Update

8/28/20

Project Recap 8/24 to 8/28

- Aggregate base has been installed on west 113th St
- Water service lines have been installed from the street to the property line on west 110th St
- Most of the aggregate base has been installed on west 110th St
- Contractor has begun connecting the interior water lines to the new City water service

Proposed Work Schedule for 8/31 to 9/4

- Complete rock installation on north side of west 110th St
- Remove remaining street surface on west 113th and west 110th to prepare for the new asphalt street to be installed shortly after
 - The new asphalt street schedule will be displayed on the electronic message board on Ideal Ave
 - West 113th, west 110th and River Acres Road will have the new asphalt street paved at the same time
- Restoration crews will restore basement floors where the new service line entered the homes later in the week
 - Residents will be contacted prior to coordinate access
 - The interior plumbing connection will not be completed at that time
- Some residents on Ideal Ave, east 110th St, east 113th St and 113th St Ct will be contacted to schedule the interior water connection
 - Once connected to City Water the existing well will be permanently disconnected
- The contractor will install water main on 115th St and Inman Ave hill once other areas currently being constructed are complete. Vehicle access through that area will be permitted during that process
- Please contact Brad Swanson with any project questions or concerns
- Email: riveracreswm@sehinc.com
- Phone: 651-424-0666