

River Acres Water Main Extension

Project Update

7/3/20

Project recap 6/28 to 7/3

- Services have been installed from the water main to the property line on the east end of 110th
- Water main has been installed on 113th St S from Ideal Ave to 113th St Ct
- Contractor has begun installing services from the water main to the property line on 113th St Ct
- Water service lines continue to be installed from the street to the house on the west end of 113th St S
- Aggregate base was installed on the west bound lane on 113th St from 113th St Ct to Ideal Ave

Proposed Work Schedule for 7/6 to 7/11

- The contractor will complete installing water services from the water main to the property line on 113th St Ct
- Water main installation will continue on 113th St S from 113th St Ct to Inman
- Access to properties will remain open during construction
- Water Services will be installed in the River Acres Rd area from the street to the house
- Please contact Brad Swanson with SEH Engineering with any project related questions
 - Email: riveracreswm@sehinc.com
 - Phone: 651-424-0666