

River Acres Water Main Extension

Project Update

7/24/20

Project recap 7/20 to 7/24

- Water services from the street to the property line have been installed on the west end of River Acres Rd
- Interior water service connections will be coordinated at a later date
- Water services began being installed on the west end of 110th St S
- 150' of water main has been installed on the east end of River Acres Rd
- The aggregate base has been placed on the north side of 113th St S from 113th St Ct to Inman Ave.

Proposed Work Schedule for 7/27 to 7/31

- The contractor will continue to install water main on the east end of River Acres Road
 - Access to properties will be limited during this time. Residents will be notified prior to work being done in their area
- Water services will be installed from the street to the property line on the east end of River Acres Rd
- Water services will be installed on the west end of 110th Ave S from the street to the house
 - Installation dates will be coordinated with the homeowners
- The west end of River Acres Road will be shaped and have aggregate base installed in preparation for the asphalt surface
- The remaining aggregate base will be placed on 113th St Ct
- The contractor is proposing to utilize a second pipe installation crew to install the water main on 113th St S to the west of Ideal Ave. if schedules allow
- Please contact Brad Swanson with SEH Engineering with any project related questions
 - Email: riveracreswm@sehinc.com
 - Phone: 651-424-0666