

# River Acres Water Main Extension

## Project Update

**7/31/20**

### **Project recap 7/27 to 7/31**

- Water main has been installed on the east end of River Acres Rd
- Water services from the street to the property line have been installed on the east end of River Acres Rd
  - Interior water service connections will be coordinated at a later date
- Water services are being installed on the west end of 110<sup>th</sup> St S and Ideal Ave
- The aggregate base has been placed on the west end of River Acres Rd
- The remaining existing asphalt has been removed on the east end of 110<sup>th</sup> and 113<sup>th</sup> in preparation of paving
- The pavement has been removed on the north side of 113<sup>th</sup> St S from Ideal to the west in anticipation of water main installation next week

### **Proposed Work Schedule for 8/3 to 8/7**

- The contractor will continue to install water main on River Acres Road
  - Access to properties will be limited during this time. Residents will be notified prior to work being done in their area
- A second utility crew will begin installing water main on 113<sup>th</sup> St S from Inman to the west
- The remaining aggregate base will be placed on 113<sup>th</sup> St Ct, 113<sup>th</sup> St east and 110<sup>th</sup> east to prepare for paving on Thursday
  - Traffic will be reduced to one lane during this process
- Utility crews will excavate the north and south side of the railroad track on 115<sup>th</sup> St S to begin drilling water main under the track
- The final water services from the property line to the house will be installed this week. **If you have not had the water service installation completed on your property and are not currently scheduled to receive your water service please contact Brad Swanson with the below contact information.**
  - Email: [riveracreswm@sehinc.com](mailto:riveracreswm@sehinc.com)
  - Phone: 651-424-0666