

River Acres Water Main Extension

Project Update

10/26/20

Project Recap 10/19 to 10/23

- The top layer of asphalt was installed on River Acres Road and half of 115th St on 10/19
 - Weather halted the installation of the remainder of the asphalt surfacing
 - If temperatures allow, the top layer of asphalt on Inman, east 113th, 113th Ct and Ideal will be installed at a later date
- Crews continued final restoration of yards and landscaping
 - All exterior work was temporarily halted due to a winter storm
- Interior plumbing connections continue to be scheduled and completed on the project
- Several residential wells were sealed

Proposed Work Schedule for 10/26 to 10/30

- Aggregate shouldering will be installed on all of 110th, west 113th and River Acres Rd
- Crews will continue final restoration of yards, landscaping and miscellaneous items on Wednesday, 10/28
- Interior plumbing connections will continue to be scheduled and completed on the project
- Homes that have been connected to City water will be contacted to have the pump removed from their well in preparation to be permanently sealed
- Please contact Brad Swanson with any project questions or concerns
- Email: riveracreswm@sehinc.com
- Phone: 651-424-0666