

River Acres Water Main Extension

Project Update

11/20/20

Project Recap 11/16 to 11/20

- Interior plumbing connections were completed on the project
- Currently 85 homes have been connected to City water
- Homes that have been connected to City water continue to have the pump removed from their well in preparation to be permanently sealed
- Currently 40 wells have been permanently sealed on the project
- The top layer of asphalt was installed on Ideal Ave. This completes the asphalt road construction for the project
- Traffic striping was installed on Ideal Ave

Proposed Work Schedule for 11/23 to 11/27

- Shouldering will be installed on the remainder of the constructed streets including Ideal Ave, East 113th and 113th St Ct
- The rumble strips adjacent to the bike lane in Ideal Ave between 110th St and 113th St will be installed Tuesday, November 24th
- Crews will continue final restoration of yards, landscaping and miscellaneous items
- Interior plumbing connections will continue to be scheduled and completed on the project
- Homes that have been connected to City water will be contacted to have the pump removed from their well in preparation to be permanently sealed
- Any road work or other project related items not completed this fall will be completed when weather allows in the spring of 2021
- No work will take place on Thursday or Friday in observance of Thanksgiving
- Please contact Brad Swanson with any project questions or concerns
- Email: riveracreswm@sehinc.com
- Phone: 651-424-0666