

# **River Acres Water Main Extension**

## **Project Update**

**7/16/20**

### **Project recap 7/13 to 7/17**

- Water services from the street to the property line have been installed on 113<sup>th</sup> St S from Ideal Ave to Inman Ave
- Interior water service connections will be coordinated at a later date
- Water service lines have been installed on River Acres Rd
- Water main is being installed on River Acres Rd

### **Proposed Work Schedule for 7/20 to 7/24**

- The contractor will continue to install water main on River Acres Rd
  - Access to properties will be limited during this time. Residents will be notified prior to work being done in their area
- Water service lines will be installed on the west end of 110<sup>th</sup> Ave S from the street to the house
  - Installation dates will be coordinated with the homeowners
- The remaining asphalt surface will be removed on 113<sup>th</sup> St Ct, 113<sup>th</sup> St S to the east of Ideal Ave to Inman Ave and 110<sup>th</sup> St S at the east end in order to prepare the road to receive asphalt pavement the following week
- Aggregate base will be placed on the north side of 113<sup>th</sup> St S from 113<sup>th</sup> St Ct to Inman Ave
- Please contact Brad Swanson with SEH Engineering with any project related questions
  - Email: [riveracreswm@sehinc.com](mailto:riveracreswm@sehinc.com)
  - Phone: 651-424-0666