

River Acres Water Main Extension

Project Update

5/21/20

Project recap 5/11 to 5/21

- The southbound lane on Ideal Ave S was milled from 100th St S to 110th St S in preparation for installing the water main
- Approximately 3,500 feet of 12" water main was installed on Ideal Ave S starting at 100th St S.
- Aggregate base is being placed in the southbound lane after the water main is installed. This is the permanent rock base that will support the future asphalt surfacing
- Temporary traffic signals were provided to regulate traffic that is reduced to one lane when adjacent to the construction area
 - Vehicle traffic should utilize both lanes of Ideal Ave S when not in work zone
 - Please reduce speeds when driving through construction area

Proposed Work Schedule for 5/21 to 5/29

- The contractor will continue to install water main and aggregate base in the southbound lane on Ideal Ave S to 110th St S
- After water main has been installed from 100th St S to 110th St the contractor will install services from the street to the property line in preparation for future water service line installation.
- Residents on 113th St S from Ideal Ave S to Inman with signed agreements with the City will be contacted to begin scheduling water service installation from the street to the proposed connection location inside the house.
 - The well will NOT be disconnected at this time. The service lines will NOT be connected to City water or the interior plumbing. The service lines are being installed in advance in preparation of the future connection. Wells will remain in use until a scheduled connection is completed
- After all water main and water service installation has been completed on Ideal Ave S from 100th St S to 110th St S the remaining asphalt will be removed in that area and a new asphalt road surface will be constructed.
- The contractor will continue south on Ideal Avenue from 110th St S to 113th St S with water main installation
- Please contact Brad Swanson with SEH Engineering with any project related questions
 - Email: riveracreswm@sehinc.com
 - Phone: 651-424-0666

If you would like the water service installed within your property to your home, please submit your signed water service agreement to the City.