

River Acres Water Main Extension

Project Update

10/2/20

Project Recap 9/28 to 10/2

- Storm sewer has been installed on Inman Avenue
- Aggregate base has been installed on half of the east end of 113th St, Inman Ave and 115th St
- Several homes have been connected to City water
- Restoration crews are restoring yards, sprinklers and grass areas
 - Topsoil has been installed on the west end of 113th, east end of 110th and most of west 110th
- Several residential well pumps have been removed on those properties that have been connected to City water
 - Contractor has begun sealing wells with grout

Proposed Work Schedule for 10/5 to 10/9

- Some residents on 110th St, 113th St and 113th St Ct will be contacted to schedule the interior water connection
 - Once connected to City Water the existing well will be permanently disconnected
- Restoration crews will repair sprinkler systems as well as place topsoil in the areas disturbed from the project
- Seed and hydro-mulch will be placed on the new topsoil in the disturbed areas
- The remaining asphalt surface will be removed on Inman Ave and 115th street in preparation for the new road surface
- Curb and gutter on Inman and east 113th that was removed for utility installation will be reinstalled on Monday, 10/5
- Inman Ave and 115th will be paved with new asphalt on Friday, 10/9
- The top layer of asphalt will be installed on all of 110th St, west 113th St and 113th St Ct on Friday 10/9
- Homes that have been connected to City water will be contacted to have the pump removed from their well in preparation to be permanently sealed
- Please contact Brad Swanson with any project questions or concerns
- Email: riveracreswm@sehinc.com
- Phone: 651-424-0666